

Original/Duplicate/Triplicate CONTRACT CERTIFICATE

(For Other Works)

SBRNO-97/15-16

Date: 29-6-2015

No. First & Final

Division: **BBMP, Byatarayanapura**

Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No.

Dated

Divisional
Sub Divisional

Cash Book Voucher No..... Dated.....

Work Code: 009-15-000042

Schedule Docket No.

Head of Account: P-2415

Est. Cost: 20.00 Lakhs D.R.No.:

Name of Work (as per sanctioned estimate): **Improvements and Asphaltting to Sapthagiri Layout 1st, 2nd, 3rd and 4th Cross Roads in Ward No. 09, Vidyaranyapura Sub Division.**

Name of Contractor and Full Address: **Sri. B.B. Umesh, Contractor, # 385, Bettaulsur (P), Bangalore North Taluk - 562 157.**

Reference to Agreement No. **EE/BTP/BBMP/ E-PMT/10(16715)/WO/33/2015-16**

Date: 22.04.2015

Certified that the measurements were taken by me on 26/06/15 and recorded of Pages 260901 to 260908 of measurement Book No. 2610 and that the work is satisfactorily executed.

Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on 26/06 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

Sub-Division Officer

- 1) Total value of work done or supplies made as per account within
- 2) Deduct amount to be held in reserve being percent Rs.....
- 3) " Balance
- 4) Deduct Payment:

- a. Amount of previous payment as in the Office Cash Book Voucher

No.....Dated.....S.D. No..... Amount

adjusted towards cash advance recovery of

- b. Payments } cost store or other material supplied.
Now made } recovery of amount creditable to this/other work
Amount paid on this bill Cheque / Cash.

- 5) Balance being unpaid value of work done held in reserve.
- 6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.
- 7) Net amount due to or from Contractor unadjustments items.
- 8) Advance to Contractor for materials brought to site (as detailed) within.
- 9) Value of Government materials supplied.

Total amount adjusted -

Contractor's Signature

Received Rs..... (in words).....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

(For use in the Office)

Witness

1.

2.

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Stamp

and Rs

Accts Suodi

Byatarayanapura On

BBMP

BBMP

BBMP

Executive Engineer

Initials of Officer making payment

Sl. No.		Unit
1	Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cum
2	Scarifying existing stone metal layer upto 75mm thick along with their bituminous surface, picking up scarified materials and stacking of old serviceable materials with lead of 100m, sequential spreading of the salvaged aggregates with fresh aggregates on prepared base and consolidating as per water bound macadam specifications including cost of all labour etc complete as per specifications and directions of engineer in charge of the work	Sqm
3	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density etc complete as per specifications and directions of engineer in charge of the work	Cum
4	Cleaning the existing WBM road surface including removing of binding materials and other foreign matter with wire bushes and small picks, sweeping with brooms or soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
5	Providing and applying tack coat using 80/100 grade bitumen (VG10) on the prepared black topped surfaces at 2.5kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding clearing of road surface) including cost of all materials, labour, HOM of machineries etc complete as per specifications and directions of engineer in charge of the work	Sqm
6	Providing and laying semi dense bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem roller to achieve the desired compaction as per MORTH specifications clause No. 500.8 complete in all respects as per specifications. with 100-120 TPH capacity H.M.P with sensor paver Gr-II (25 mm to 30 mm) with 5 % CRMB-55 Grade, etc complete as per specifications and directions of engineer in charge of the work	Cum
7	Lead for Disposal of Debris shall be payable at carriage rates by Mechanical means including loading and unloading etc complete as per specifications and directions of engineer in charge of the work	Cum
	Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.



Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	574.25	80.00	45940.00	574.25	45940.00	
-	-	2254.00	88.00	198352.00	2254.00	198352.00	
-	-	338.10	1500.00	507150.00	338.10	507150.00	
-	-	3125.00	14.00	43750.00	3125.00	43750.00	
-	-	3125.00	79.00	246875.00	3125.00	246875.00	
-	-	85.94	11500.00	988310.00	85.94	988310.00	
-	-	545.54	80.00	43643.20	545.54	43643.20	
				2074020.20		2074020.20	

Signature

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ಪಲಯ,
ಬ್ಲ. ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97.